## Q3LCJ018 Aerial Lift Pre–Start Inspection Checklist

Operator:	Date:	Aerial or Scissor Lift ID #:	
Unit Type: Scissor Lift		Location / Building:	
Man Lift Other		Department:	
1. Safety Precautions	Status OK NO NA	2. Check Operations	Status OK NO NA
Windy Conditions – less than 20 to 25 (Less than manufacturer guidelines)	MPH	Horn	
Personal Protective Equipment		Gauge	
Pedestrian / Traffic – Barriers, Tape, Si	igns 🔲 🗀 🗀	Brakes	
Wheel Chock and/or Brakes		Lights	
Working Surface – Level		Steering	
Power Lines or Electrical Source		Attachments or Accessories	
Load Limits			
Outriggers		Backup Alarm or Warning Buzzer	
Other		Warning Lights	
		Other	
3. Vehicle Inspections	Status OK NO NA	4. Platform Lift Inspection	Status OK NO NA
Hydraulic Oil Level		Lift and Travel Controls and Switches	
Check the Lift and Surrounding Area for Leaks		Placards, Decals, and Control ID labels	
Condtions of Wheels and Tires		Handrails, Guardrails, and Safety Chains	
Battery and Charger		Platform Deck and Toeboards	
Ground Control Switches		Other	
Other			
Commente			
Comments:			
Operator's Signature:			
IF THE AERIAL LIFT FAILS ANY PART OF THIS INSPECTION, REMOVE THE KEY AND REPORT THE			
PROBLEM TO YOUR SUPERVISOR. DO NOT ATTEMPT TO MAKE REPAIRS UNLESS YOU ARE A TRAINED			

AND AUTHORIZED SERVICE PERSON.